
## Stakeholder Advisory Group (SAG) Quarterly Meeting:

Dinuba Wellfield RI/FS Project

March 8, 2021 6 – 7 p.m. via Microsoft Teams











An Employee Owned Company

www.dinuba.org

### Funding Disclosure

Funding for this project has been provided in full or in part by Proposition 1 – the Water Quality, Supply, and Infrastructure Improvement Act of 2014 through an agreement with the State Water Resources Control Board. The contents of this presentation do not necessarily reflect the views and policies of the foregoing, nor does mention of trade names or commercial products constitute endorsement or recommendation for use.

Grant Agreement No. SWRCB D1912528



### Agenda

- 1. Project Review
- 2. Field Sampling
- 3. Supply Well Profiling
- 4. Refinement of Subsurface Stratigraphy
- 5. Groundwater Flow Modeling
- 6. Major Project Deliverables
- 7. Schedule & Upcoming Milestones
- 8. Questions & General Commentary


# **Project Review: Goals & Benefits**

## **Project Overview**

- City of Dinuba received a \$1.75 million Proposition 1 Groundwater Grant from the SWRCB for the Dinuba Wellfield RI/FS Project.
- Study to develop potential implementation options to clean up or prevent the spread of non-point source pollutants in its municipal wellfield.
- Identify effective means to address nitrate, DBCP and 1,2,3-TCP, which are widespread in the shallow aquifers in the region and identify projects which can be funded under future implementation grants to help assure a more secure and higher quality water supply for the City.

## Examples of Potential Implementation Options

- Modify wellfield operations
- Change the wellfield configuration (modification, construction and/or destruction of wells)
- Construct recharge projects that flush the aquifer system
- Combine groundwater extraction for non-potable use, recharge to flush the aquifer system, and source reduction and construction of new wells west of the City




### Project Approach




#### **Compile/Collect** Data







# Major Project Deliverables



# Field Sampling Status Update






Well Type (# of wells)	Date Sampled	Screen Intervals (ft bgs)	Sample Type	Data Use Objective	Analytical
Public Water Supply Wells (6)	Oct 2020 – Nov 2020	80 - 620	Wellhead & Profiling	Assess well hydraulics, intra-borehole flow and vertical COC distribution. Groundwater model calibration.	Hydraulics, COCs, General Minerals, Field Parameters
Dinuba Dry Cleaner Site (5)	Apr 2020 & Oct 2020	79 - 100	Wellhead	Assess lateral distribution of COCs, general water quality and GW levels in shallow aquifer system. Provide understanding of seasonal variability in COC concentrations.	GW levels, COCs, General Minerals, Field Parameters
Sentinel Wells (12)	Sep 2020 (two dry)	68 - 318	Wellhead	Assess lateral and vertical distribution of COCs, general water quality and GW levels in shallow aquifer system. GW model calibration.	GW levels, COCs, General Minerals, Field Parameters
WWRF Monitoring Wells (4)	Nov 2020	80 - 160	Wellhead	Assess lateral distribution of COCs, general water quality and GW levels in shallow aquifer system near the RCR well.	GW levels, COCs, General Minerals, Field Parameters
Test Well #21	Jul 2020	Multiple depths 207 - 700	Grab Sampling	Assess vertical distribution of COCs near the RCR well.	COCs
Domestic Wells (2)	Feb 2021	TD 250 and 300 Screens Unknown	Wellhead	Assess lateral and vertical distribution of COCs downgradient of Dinuba WWRF. (Second domestic well added in place of City Well #2.)	COCs

Well No.	Screen Interval	Profile Type
RCR Well	100-250	Video survey, ambient and dynamic profile, chemical profile
7	87 - 190	Video survey, ambient and dynamic profile, chemical profile
14	225-620	Video survey, ambient and dynamic profile, chemical profile
15	370-595	Video survey, ambient profile, well interference profile (with Well 11 pump on and off), chemical profile
18	260-610	Video survey, ambient and dynamic profile, chemical profile
19	233-563	Video survey, ambient and dynamic profile, chemical profile
		W El Monte Way

Ridge Creek Dinuba

Golf Club

## Supply Well Profiling



Application of Ambient Well Profile Data (Pump Off) Determine groundwater flow within the well with the pump off

*Evaluate vertical contaminant migration within the well* 

Validate the groundwater model

Assess well how wells interact in the wellfield




*Application of Dynamic Well Profiles (Pump On)*  Determine depth-specific contaminant concentrations and inflow into the well

*Estimate wellhead concentrations for wells with long screen intervals* 

*Evaluate vertical distribution of flow along well screens* 


Validate the groundwater model






## **Domestic Well Sampling**

Groundwater Sampling Virtual Site Tour video available at: http://www.dinuba.org/dinuba-wellfield-remedial-investigation-andfeasibility-study-project










# Refinement of Subsurface Stratigraphy

#### **Lithologic Data Analysis**

#### General workflow




ORIGINAL	STATE OF CALIFORNIA Do not fill in
File with DWR	DEPARTMENT OF WATER RESOURCES No. 25048
Notice of Intent No	WATER WELL DRILLERS REPORT State Well No. /6/23-25
Local Permit No. or Date	Other Well No.
•	
	(12) WELL LOG: Total depth 182_ft. Depth of completed well_182_ft.
4	from ft. to ft. Formation (Describe by color, character, size or material)
(2) LOCATION OF WEL	L (See instructions):
	twiers wen subbe or ound
Well address if different from above Township165Range	23E 25 40 - 96 Sand
	ences, etc. 370' N. of Ave. 396; 96 - 103 Soft clay
	mi E of Rd, 68 103 - 108 Suppl
	108 - 116 Soft člay
	(3) TYPE OF WORK: 125 2 128 Sand
	135 / 138 BOIL CLAY
	the stand
	15/ NBO KED BY
	Horizontal Well
	Destruction D (Describe
	Destruction [] (Describe destruction materials and procedures in fram 199
	(4) PROPOSED USE - CO
	Dumestic A A A A
	Irrigation
	Industrial
	Test Well
	side - Coo
-	Municipal -
WELL LOCATION SKE	


Adapting methodology used by USGS:

#### **Development of a three-dimensional model of sedimentary texture** in valley-fill deposits of Central Valley, California, USA


C. C. Faunt ()∞) · K. Belitz · R. T. Hanson
US Geological Survey,
California Water Science Center, San Diego Projects Office,
4165 Spruance Road, Suite 200, San Diego, CA 92024, USA


## **Snapshot of Refined Subsurface Model**





# Groundwater Flow Model Development







Dinuba Subregional Model (DSRM) and Dinuba Refined Model (DRM) Domain

### Dinuba Subregional Model Development

- ✓ Model Selection. New subregional model extracted from USGS CVHM, which was also the basis of the AID model (Hydrology through 2003)
- Boundary Conditions. Subregional model domain covers most of KREGSA; hydrogeologic boundaries informed from CVHM
- Performance Validation. Subregional model performance compared to CVHM simulated groundwater levels, groundwater flow patterns, and water budget. Produced virtually identical results
- Regional Updating and Refinement. Update hydrology and boundary conditions through 2015 using data from DWR C2VSIM-FG, test, adjust as needed
- Local Updating and Refinement. Update DRM hydrology and layer properties and run within DSRM, refine as needed around DRM boundary



Dinuba **Subregional** Model (DSRM) and Dinuba **Refined Model** (DRM)



DSRM and DRM Model Layering



## Next Steps Opportunities for Involvement Questions & Comments

### Next Steps & Upcoming Project Milestones

- Draft RI Report March/April 2021
- Groundwater Modeling Technical Memorandum 2<sup>nd</sup> Quarter 2021
- Draft FS Report 2<sup>nd</sup> Quarter 2021
- Grant Agreement Schedule Requested Extension from July 2021 to October 2021
- Proposition 1 Grant Program Solicitation for Concept Proposals Late Summer 2021

	Data Sourcing & Analytics	Geodatabase & Data Management	Data Visualization & Analysis	Conceptual Site Model	Groundwater Transport Model	Remedial Investigation	Feasibility Study
3rd Quarter 2020							
4th Quarter 2020							
1st Quarter 2021							
2nd Quarter 2021							
3rd Quarter 2021							
		Complete		In Progress	Not Started		

## Next Steps

- ✓ Questions?
- Review/comment on draft reports
- ✓ Next meeting June 2021
- Thank you for participating

### Project Website:

http://www.dinuba.org/departments/122-publicworks/598-dinuba-rifs

### For more information please contact:

Ismael Hernandez at <u>ihernandez@dinuba.ca.gov</u> Trilby Barton at <u>tbarton@ppeng.com</u> Mike Tietze at <u>mtietze@formationenv.com</u> Sarah Raker at <u>sraker@formationenv.com</u>